Completion Report

1	Name of Wok	**Re-Construction of drains at Sampangi Ramaiah Layout in Ward No 14**
2	Sanctioned Estimate No.& Date	TSNOCB/DL/41/13-14 dt 20-3-2014
3	Head of Acount which is Chargeable	Civil Jobs
4	Enstrument Order No. & Date	EE(DD)/110/13-14 dt 27/6/2014
5	Name of Contractor	**TECHNICAL MANAGER (WEST), KRIDL**
6a	Time Stipulated for Completion of work	90 days
b	Delay in execulation of work	
7	Measurement recorded in	MB No 1721 & PN No 17200 to 17209
	Date of completion:	31/7/14
8	check Measurment of the Asst	
	Exe. Eng./ Exe.Eng. On	AEE. (T.D)
9	Name of the Office / Official	
	incharge of the work	
10	a) JUNIOR/ ASST. Eng	D.S.Manjunath
	b) Asst. Exe. Engineer	E. Rangaswamy

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings
25.00 Lakhs	2498738/-	—	1262/-

1) Certified that the above work has been Completed within the stipulated time nited in the

2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered

3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward no.14

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION
BANGLORE

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-57.

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು.